



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion – Uptown Roadway Improvements

FY18 CIP Update



KEY FEATURES:

Consultant: Kimley-Horn

Contractor: TBD

Timing: April 2018 – FY 19

Construction Challenges:

- Heavy vehicular and pedestrian traffic
- Land acquisition
- Potential for restricted work hours based on public outreach feedback

Project Manager:

Stephen Craver, PE
 (928) 203-5059

SCraver@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY18 Project Budget: \$632,000

Total Project Budget: \$3,512,000

This project is a result of the Transportation Master Plan. It was identified by Council as the highest priority project. The project will include construction of a raised median with decorative barrier or landscaping; construction of a turn-around or roundabout at the north end of Uptown; construction of an additional southbound travel lane on SR 89A through Uptown; construction of a roundabout on SR 89A at Jordan Road; development of a new access to public parking via Schnebly Road; and traffic signal alterations.

Status: A design contract with Kimley-Horn was approved at the March 27, 2018 council meeting. The initial design work includes data collection, land survey, geotechnical investigations, traffic studies and development of improvement concepts for design. A design concept report is expected in June 2018. The overall design phase of the project is anticipated to be completed on or about February of 2019.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

March 2018

Project Phase	% Completion	Completion Date
Design	0%	February 2019
Construction	0%	TBD