



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

Brewer Road/Tlaquepaque Drainage Improvements

FY18 CIP Update



KEY FEATURES:

Consultant: Shepherd-Wesnitzer, Inc.

Contractor: Tiffany Construction Co.

Timing:

Phase 4:

Design: Jan 2016 – Oct 2016

Construction: FY 2017 & 2018

Construction Challenges:

- Pedestrian access
- Business access
- Utility Coordination
- Maintenance of Drainage
- Maintenance of Traffic

Project Manager:

David Peck, EIT
 (928) 204-7108

DPeck@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY18 Project Budget: \$1,418,805

Total Project Budget: \$3,623,896

Phases 1 and 2 of this project included installing barriers along the top of the wash bank. These improvements increased the entire channel capacity between Brewer Road and Oak Creek. However, the ultimate design capacity of the channel will not be reached until Phase 4 is complete; see below.

Phase 3 included the replacement of double box culverts at Portal Lane and the pedestrian walkway with a single box culvert at Portal Lane and a clear span steel pedestrian bridge. The work for this phase was completed in June 2016.

Phase 4 design includes improving the entire channel cross section between Brewer Road and Oak Creek to convey the 25-year flow.

Status: Phase 4 design began in January 2016 and was completed in October 2016. Phase 4A (Portal Lane to Oak Creek) construction was budgeted in FY 2017 and Phase 4B (Brewer Road to Portal Lane) construction is budgeted in FY 2018. On January 24, 2017, City Council approved a resolution to enter into Cost-Sharing Agreements with Tlaquepaque and Los Abridados in the amount of \$250,000 for each party to construct the Phase 4 improvements. Phase 4A construction began on March 6, 2017, and reached final completion on August 18, 2017. Phase 4B construction began on October 16, 2017, and reached substantial completion on March 27, 2018.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

April 2018

Project Phase	% Completion	Completion Date
Design – Phase 4	100%	October 2016
Construction (Portal Ln–Oak Creek)	100%	August 2017 (Phase 4A)
Construction (Brewer Rd-Portal Ln)	100%	3/27/18 (Phase 4B)