



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 4D – Y Roundabout Modernization

FY21 CIP Update



KEY FEATURES:

Consultant: ADOT In-House Design

Contractor: TBD

Timing: July 2018 – FY 22

Construction Challenges:

- Potential land acquisition
- Maintenance of traffic/access
- Maintaining available parking

Project Manager:

Stephen Craver, PE
 (928) 203-5059

SCraver@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY20 Project Budget: \$943,599

Total Project Budget: \$1,196,307

This project is a result of the Transportation Master Plan. ADOT will be the lead jurisdiction on the project but the City will contribute 50% of the overall funding. ADOT Northcentral district was awarded competitive district minor project funding. The project originally consisted of dedicated right turn lanes toward southbound SR 179, and toward Uptown, at the “Y” roundabout. A trial for the northbound improvements was in place for 5 months, starting in mid-May 2020, to test its effectiveness. After a thorough analysis of the data, the ADOT project team and City staff did not see enough of a benefit from the dedicated right-turn lane test and the slip lane modeling, to continue moving forward with the project as previously scoped. As a result, the proposal to put a slip lane from SR 89A from West Sedona to southbound SR 179 through the ADOT property will not be pursued, no lanes will be added or changed, and there will be no encroachment on private property. Staff will continue to look for ways to improve efficiency in this area in the future, as it is a known bottleneck during congested times.

Status: ADOT and the City of Sedona are now pursuing modernization enhancements to the roundabout and adjacent roadway including signing, striping, ramps, and minor pavement rehabilitation to improve the safety and efficiency of the roundabout operations. 90% plans were completed at the end of March. An amendment to the existing IGA based on revised scope and cost was approved by Council on April 27. Current anticipation is that construction would start in August 2021.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

April 2021

Project Phase	% Completion	Completion Date
Design	90%	June 2021
Construction	0%	October 2021