



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 11G – Thunder Mountain/Sanborn SUP and Drainage Imp FY21 CIP Update



This project includes design and construction of an 8-foot to 10-foot wide shared use concrete path (SUP) from the east end of the Thunder Mountain Subdivision to Coffee Pot Drive (one-mile) along the south side of the roadway. The pathway portion of this project was designed during FY20 and will be constructed during FY21. The project also involved design and installation of storm drainage improvements along Thunder Mountain Road from Rhapsody Road to Andante Drive (this drainage work is complete). Other drainage related work will be necessary to accommodate the SUP as it continues east of Andante Drive to Coffee Pot Drive. The Yavapai County Flood Control District will be providing \$85,000 in FY21 project funding through an IGA.

This same one-mile stretch of roadway is scheduled for milling and repaving along with new Sedona Red concrete curb & gutter along the south side during FY21. STBG funds in the amount of \$353,454 will be used toward this separate “Sanborn Drive/Thunder Mountain Road Overlay Project” (ST-02).

Status: The construction for the “west end” drainage portion of this project was budgeted in FY20 (it is complete), while the construction of the SUP portion of this project is budgeted in FY21. Council approved a lowest-bidder contract with Tiffany Construction in the amount of \$2,058,728 on September 22, 2020. Construction of the Roadway/SUP Project began on November 2, 2020 and is expected to last ten months. Thunder Mountain/Sanborn closures with detours and one-lane traffic control operations will be necessary throughout the duration of the project. The half-mile portion of the project west of Rodeo Road was completed and opened to the public on March 18, 2021.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

KEY FEATURES:

Consultant: Shepherd-Wesnitzer, Inc.

Contractor: Tiffany Construction Co.

Timing:

Design: FY 2020

Construction: Drainage, FY 2020

Mill/Overlay/C&G/SUP, FY 2021

Construction Challenges

- Residential Access
- Maintenance of Utilities
- Maintenance of Drainage
- Maintenance of Traffic

Project Manager:

David Peck, EIT
 (928) 204-7108

DPeck@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY21 Project Budget: \$1,317,985

Total Project Budget: \$2,704,055

Note: The numbers above do not include the FY21 budgeted amount of \$810,525 for the overlay/curb and gutter portion of the project (ST-02).

Project Status April 2021

Project Phase	% Completion	Completion Date
Design	Drainage 100%, SUP/Roadway 100%	FY20
Construction	Drainage 100%, SUP/Roadway 75%	FY20 & FY21