


City of Sedona Public Works Department

102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348

Sunset Drive Crossing Drainage Improvements

FY21 CIP Update





This project includes design and installation of storm drainage improvements at the low-water crossing on Sunset Drive. These storm drainage improvements will provide crossing capacity underneath the roadway for the 25-year runoff event and a new 10' wide shared use path between S. Monte Verde Drive and Sunset Park. The profile of the road will be raised seven-feet at the wash crossing, providing a smoother driving transition. The project will also incorporate some traffic calming strategies to reduce vehicular speeds in this area of Sunset Drive. A Sidewalk/Public Access Easement on the west side of Sunset Drive for the pedestrian connection was acquired by the City in 2006.

The City had an IGA with the Yavapai County Flood Control District, in which the District covered \$100,000 of the design cost during FY20. Yavapai County let us know that due to reduced revenues resulting from COVID 19, we will not be receiving any FY21 funding for the construction of this project.

Status: The construction for this project is budgeted in FY21. Based on hydrology and hydraulics calculations performed during the design effort, we have installed a concrete arch culvert with an 8' x 20' opening and raised the profile of the roadway at the crossing area by approximately seven feet. We are under a \$988,857 contract with J. Banicki Construction through the State Job Order Contract. Construction began on 11/9/20. During this four-month project, Sunset Drive was closed at the low-water crossing location. As part of this project, the cluster mailboxes for the area have been permanently relocated to the SE corner of S. Monte Verde Drive / Camino Vista Lane. The project was complete and opened to the public on 3/4/21.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

KEY FEATURES:

Consultant: JE Fuller, Inc.

Contractor: J. Banicki Construction

Timing:

Design: FY 2020 Construction: FY 2021

Construction Challenges

- Commercial & Park Access
- Maintenance of Utilities
- Maintenance of Drainage
- Maintenance of Traffic

Project Manager:

David Peck, EIT (928) 204-7108 DPeck@SedonaAZ.gov

<u>City Engineer:</u>

J. Andy Dickey, PE (928) 203-5039

<u>ADickey@SedonaAZ.gov</u>

FY21 Project Budget: \$1,200,000* **Total Project Budget:** \$1,345,350

Project Status		April 2021
Project Phase	% Completion	Completion Date
Design	100%	FY20
Construction	100%	FY21