




**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348



**Sedona in Motion 1B – Uptown Northbound Improvements**

**FY22 CIP Update**



**KEY FEATURES:**

**Consultant:** Kimley-Horn

**Contractor:** TBD

**Timing:** March 2021 – June 2022

**Construction Challenges:**

- Heavy vehicular and pedestrian traffic
- Traffic Control

**Project Manager:**  
 Stephen Craver, PE  
 (928) 203-5059  
[SCraver@SedonaAZ.gov](mailto:SCraver@SedonaAZ.gov)

**City Engineer:**  
 J. Andy Dickey, PE  
 (928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY22 Project Budget:** \$460,000  
**Total Project Budget:** \$535,000

While southbound delay has been drastically reduced with the completion of SIM-01, northbound congestion appears to have worsened. This project will provide further data collection, modeling, and analysis to identify strategies that will help alleviate northbound congestion through Uptown that often spills back to the "Y" roundabout and creates congestion for northbound SR 179, and northbound SR 89A coming down Cooks Hill. Construction budget is included in FY 2022 for projects that may result from the analysis.

**Status:** Extensive data collection was done on March 20, 2021. The consultant has utilized that data to update the existing conditions model to replicate actual conditions that were observed and measured on that day. Various improvement alternatives were incorporated into the model, and the consultant has provided recommendations to improve northbound travel. These recommendations include continuation of two northbound lanes through Forest Road, merging before the Jordan Road roundabout, and turning the existing loading zone north of midblock into a dedicated right turn lane at Amara Lane. Recommendations and modeled benefits were presented to Council at the October 12 regular meeting. The recommendation memo has been finalized, and we have received a design proposal from our consultant which is being reviewed by staff. After Council approval of the design contract in February, design and public outreach will begin in March.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status** **December 2021**

| Project Phase | % Completion | Completion Date |
|---------------|--------------|-----------------|
| Study         | 100%         | December 2021   |
| Construction  | 0%           | TBD             |