



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**PD Shooting Range Improvements Phase II**

**FY22 CIP Update**



**KEY FEATURES:**

**Consultant:** In-House,

Mountain High Engineering

**Contractor:** Caruso Construction, Inc

**Construction Challenges:**

- Difficulty communicating with Arizona Department of Housing
- Shipping delays due to Covid19
- Expiration of Arc Flash labels

**Project Manager:**

Hanako Ueda, EIT  
 (928) 203-5024

[HUeda@SedonaAZ.gov](mailto:HUeda@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY22 Project Budget:** \$0

**Total Project Budget:** \$189,507

The Police Department has determined the need for a more functional shooting range facility. The shooting range will see improvements to restroom facilities, storage, and an additional briefing/presentation room. This phase will construct a non-potable water well, provide water and sewer service to the modular classroom, upgrade site lighting and associated electrical equipment.

**Status:** Complete. All construction for sewer, electric and water is complete, and updated arc flash labels have been applied. The modular classroom is ready for occupancy and the driveway improvements in ADOT right-of-way have been completed.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**June 2022**

Project Phase	% Completion	Completion Date
Design	100%	June 2019
Construction	100%	Summer 2021