



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-09 - WWRP Treatment Process Upgrades

FY24 CIP Update



KEY FEATURES:

Consultant: Sunrise Engineering

Contractor: TBD

Timing: FY23 – FY26

Construction Challenges:

- Maintaining plant operations

Project Manager:

Roxanne Holland, PE
 (928) 203-5069

RHolland@SedonaAZ.gov

City Engineer:

Kurtis Harris, PE
 (928) 203-5059

KHarris@SedonaAZ.gov

\$ FY24 Project Budget: \$709,500

Total Project Budget: \$5,465,000

A study of process capacity for the WWRP A+ Upgrades in 2012 showed there were several processes at the wastewater treatment plant (WWRP) that were limited in capacity. Capacity has already been added to the aeration basin blowers, secondary clarifier, sludge digester, and tertiary filters. This project will be a multi-phase project to bring additional capacity to UV disinfection and the sludge digester.

Status: A design services contract with Sunrise Engineering will go to City Council for approval in October 2023. Design is expected to be complete in spring 2024.

Project Status

September 2023

Project Phase	% Completion	Completion Date
Design	0%	April 2023
Construction	0%	FY 2025