



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**WW-09 - WWRP Treatment Process Upgrades**

**FY24 CIP Update**



**KEY FEATURES:**

**Consultant:** Sunrise Engineering

**Contractor:** TBD

**Timing:** FY23 – FY26

**Construction Challenges:**

- Maintaining plant operations

**Project Manager:**

Roxanne Holland, PE  
 (928) 203-5069

[RHolland@SedonaAZ.gov](mailto:RHolland@SedonaAZ.gov)

**City Engineer:**

Kurtis Harris, PE  
 (928) 203-5059

[KHarris@SedonaAZ.gov](mailto:KHarris@SedonaAZ.gov)

**\$ FY24 Project Budget:** \$709,500

**Total Project Budget:** \$5,465,000

A study of process capacity for the WWRP A+ Upgrades in 2012 showed there were several processes at the wastewater treatment plant (WWRP) that were limited in capacity. Capacity has already been added to the aeration basin blowers, secondary clarifier, sludge digester, and tertiary filters. This project will be a multi-phase project to bring additional capacity to UV disinfection and the sludge digester.

**Status:** A design services contract with Sunrise Engineering was approved by City Council in October 2023. Staff will be advertising for a Construction Manager at Risk (CMAR) contract in the fall of 2023. A CMAR will be involved in the design process to provide input on constructability and value engineering. Design is expected to be complete in late spring 2024.

**Project Status**

**November 2023**

Project Phase	% Completion	Completion Date
Design	5%	April 2023
Construction	0%	FY 2025