




City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 1B – Uptown Northbound Roadway Improvements **FY24 CIP**



KEY FEATURES:

Consultant: Kimley-Horn

Contractor: TBD

Timing: FY22 – FY25

Construction Challenges:

- Heavy vehicular and pedestrian traffic
- Traffic Control during construction

Project Manager:

John Hall, P.E.
 (928) 203-5125
JHall@SedonaAZ.gov

City Engineer:

Kurtis Harris, P.E.
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY24 Project Budget: \$1,399,590

Total Project Budget: \$2,433,398

While southbound delay has been drastically reduced with the completion of SIM-01A, northbound congestion is still in need of improvement. The subject SIM-01B project aims to alleviate Uptown northbound congestion that often spills back to the "Y" roundabout and creates further congestion for northbound SR 179, and northbound SR 89A coming down Cooks Hill. Extensive data collection has enabled the design consultant to update the existing conditions model to replicate actual conditions that were observed and measured. Various improvement alternatives were incorporated into the model, resulting in various recommendations to improve northbound travel. These recommendations include continuation of two northbound lanes through Forest Road, merging as they approach the Jordan Road roundabout, and converting the existing loading zone north of the Jordan Road roundabout into a dedicated right-turn lane at Amara Lane. Pedestrian movement will be enhanced by the addition of a 10' wide Shared Used Path (SUP) and History Walk to be diverted some distance from the highway; with improved aesthetics provided by landscaping and an adjacent sitting wall to be incorporated.

Status:

The Amara Lane right-turn lane conversion from loading zone is complete. Final Design is complete and advertised for construction contractors' bids. The procurement process took an additional month to obtain a sufficient number of options from which to choose. City Council is meeting on November 14th to consider and vote on the awarding of the construction contract. The intention is to complete construction prior to March 1, 2024.

Project Status **November 2023**

Project Phase	% Completion	Completion Date
Design	100%	July 2023
Construction	0%	March 2024