



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-09 - WWRP Treatment Process Upgrades

FY25 CIP Update



KEY FEATURES:

- Consultant:** Sunrise Engineering
- Contractor:** KEAR Civil Corporation
- Timing:** FY23 – FY28
- Construction Challenges:**
 - Maintaining plant operations

Project Manager:
 Roxanne Holland, PE
 (928) 203-5069
RHolland@SedonaAZ.gov

City Engineer:
 Kurtis Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY25 Project Budget: \$3,515,500

A study of process capacity for the WWRP A+ Upgrades in 2012 showed there were several processes at the wastewater treatment plant (WWRP) that were limited in capacity. Capacity has already been added to the aeration basin blowers, secondary clarifier, sludge digester, and tertiary filters. This project will be a multi-phase project to bring additional capacity to UV disinfection and the sludge digester.

Status: Design is 100% complete. Sunrise Engineering and City Staff are preparing for permitting at the Arizona Department of Environmental Quality immediately following final design. A CMAR construction phase services contract with KEAR is scheduled to go to City Council for approval in October 2024 and construction is anticipated to begin in March 2025.

PROJECT STATUS		SEPTEMBER FY25
Project Phase	% Completion	Completion Date
Design	100%	September 2024
Construction	0%	FY 2026