




City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

Dry Creek Road Overlay

FY18 CIP UPDATE



KEY FEATURES:

Consultant: Woodson Engineering, Inc

Contractor: TBD

Timing: FY18 Construction

Construction Challenges:

- Environmental Clearances
- Maintenance of Traffic

Project Manager:

Stephen Craver, PE
 (928) 203-5059

SCraver@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY18 Project Budget: \$425,533

Total Project Budget: \$497,829

The project will include a mill and overlay, with minor shoulder widening. The segments of Dry Creek Road included are between White Bear Road and Color Cove Road and between Forest Service Road 152 and the city-limit boundary.

This project is part of the Surface Transportation Program (STP), which utilizes federal funds administered by the Arizona Department of Transportation (ADOT) through the Northern Arizona Council of Governments (NACOG). The city has partnered with Yavapai County to combine this project with their Boynton Pass Road Project. City Council and the Yavapai County Board of Directors approved an Intergovernmental Agreement (IGA) in March 2016 for the county to manage the project, with the city contributing funding for the city's portion of the project. The city and county intend to utilize ADOT's HURF Exchange program which will eliminate the need to design and construct the roadway to federal standards, reducing overall costs in the process.

Status: Final plans, specifications and cost estimate are expected by early February 2018. Yavapai County is working with ADOT to formalize the HURF exchange IGA by early March. Construction advertisement would occur in late March.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

January 2018

| Project Phase | % Completion | Completion Date |
|---------------|--------------|-----------------|
| Design | 95% | February 2018 |
| Construction | 0% | June 2018 |