



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348



**Sedona in Motion – Uptown Roadway Improvements**

**FY18 CIP Update**



**KEY FEATURES:**

**Consultant:** TBD

**Contractor:** TBD

**Timing:** April 2018 – FY 19

**Construction Challenges:**

- Heavy vehicular and pedestrian traffic
- Land acquisition
- Potential for restricted work hours based on public outreach feedback

**Project Manager:**

Stephen Craver, PE  
 (928) 203-5059

[SCraver@SedonaAZ.gov](mailto:SCraver@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY18 Project Budget:** \$632,000

**Total Project Budget:** \$3,512,000

This project is a result of the Transportation Master Plan. It was identified by Council as the highest priority project. The project will include construction of a raised median with decorative barrier or landscaping; construction of a turn around on the north end of Uptown; construction of an additional southbound travel lane on SR 89A through Uptown; construction of a roundabout on SR 89A at Jordan Road; development of a new access to public parking via Schnebly Road; and traffic signal alterations.

**Status:** The request for qualifications (RFQ) solicitation is in process. A pre-submittal conference was held on January 9, 2018 and Statements of Qualification (SOQ) have been received from three interested consultants. Staff is currently reviewing SOQ's and will conduct interviews with qualified candidates on February 22, 2018. It is anticipated that a design contract would be taken to City Council in March 2018 for approval.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**January 2018**

Project Phase	% Completion	Completion Date
Design	0%	December 2018
Construction	0%	TBD