



Sedona in Motion – Brewer-Ranger Connection

FY18 CIP Update



KEY FEATURES:

Consultant: Shephard-Wesnitzer (SWI)

Contractor: TBD

Timing: December 2017 – FY 19

Construction Challenges:

- Land acquisition
- Maintenance of parking / traffic

Project Manager:

Stephen Craver, PE
 (928) 203-5059

SCraver@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY18 Project Budget: \$460,000

Total Project Budget: \$760,000

This project is a result of the Transportation Master Plan. It was identified by Council as a high priority project. The project considers making Portal Lane a one-way entrance during high peak tourist seasons, and during special events, and directing exiting vehicles on to Ranger Road and/or Brewer Road. This will greatly reduce the number of vehicles needing to make a U-turn at the Schnebly Hill roundabout, which will reduce congestion and improve travel time for northbound SR 179. Land acquisition will be necessary in order to make this a public connection.

Status: A design proposal received from SWI to conduct a feasibility study and preliminary design to identify the preferred location of the connection remains under review and consideration. Staff is currently focused on identifying project opportunities and needs with stakeholder input in order to capture all appropriate components of the feasibility and design work scope.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

January 2018

Project Phase	% Completion	Completion Date
Design	0%	June 2018
Construction	0%	TBD