



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

Dog Park Improvements

FY18 CIP Update



KEY FEATURES:

Consultant: Norris Design

Contractor: Valwest Construction

Construction Challenges:

- Phasing of construction per Master Plan

Project Manager:

James Crowley, RLS, EIT
 (928) 203-5092

JCrowley@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY18 Project Budget: \$180,000

Const. Contract Awarded: \$228,548

Total Project Budget: \$266,968

The Posse Grounds Dog Park Project will renovate and upgrade the existing dog park in Sedona’s largest community park, Posse Ground Park. Depending on future fiscal years’ budgets, the City would construct the phased improvements proposed in the Dog Park Master Plan. The Master Plan proposes an improved ground surface, K9/human drinking fountains, and other upgrades that can be included to improve the park based on best practices and community feedback. Phase 1 improvements include: Parking improvements, water station/drainage improvements, and artificial turf and other surface material improvements.

Status: The Master Plan was developed with input from the public and staff in FY 2016-2017. Phase 1 design was completed in April 2017. The construction contract was advertised for bid and re-advertised due to funding issues. Staff was ultimately able to recommend award and Council awarded a construction contract on August 8, 2017.

Construction began on September 11 and was complete in mid November 2017.

The grand opening held on November 30 was well attended and the park is open for canines and their humans.

The Dog Park will be closed on Thursdays from 9:00 to 10:00 a.m. for weekly maintenance work. This will involve sanitizing drinking stations and fountains, garbage cans, artificial turf and benches

For a copy of this update, or updates for other projects, visit the projects website at:

Project Status

April 2018

Project Phase	% Completion	Completion Date
Construction (Phase 1)	100%	November 2017