

# City of Sedona Public Works Department

102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348

# **Dry Creek Road Overlay**

### **FY18 CIP UPDATE**



The project will include a mill and overlay, with minor shoulder widening. The segments of Dry Creek Road included are between White Bear Road and Color Cove Road and between Forest Service Road 152 and the city-limit boundary.

This project is part of the Surface Transportation Program (STP), which is administered by the Northern Arizona Council of Governments (NACOG). The city has partnered with Yavapai County (YC) to combine this project with their Boynton Pass Road Project. City Council and the YC Board of Directors approved an Intergovernmental Agreement (IGA) in March 2016 for the county to manage the project, with the city contributing funding for the city's portion of the project.

<u>Status</u>: Final plans, specifications and cost estimate were completed in mid-February 2018. YC has submitted the required documents to ADOT to initiate the project in the HURF Exchange Program, which will eliminate the need to design and construct the roadway to federal standards, reducing overall costs in the process. YC has received the final IGA from ADOT and will go to the YC Board for approval on May 16, 2018. Once the IGA is approved, it is anticipated that construction advertisement would occur in late May, with construction starting in July.

For a copy of this update, or updates for other projects, visit the projects website at: <a href="https://www.sedonaaz.gov/CIP.">www.sedonaaz.gov/CIP.</a>

### **KEY FEATURES:**

**Consultant:** Woodson Engineering, Inc

Contractor: TBD

<u>Timing</u>: FY18 Construction

## **Construction Challenges:**

- Environmental Clearances
- Maintenance of Traffic

#### <u>Project Manager</u>: Stephen Craver, PE

(928) 203-5059

<u>SCraver@SedonaAZ.gov</u>

#### City Engineer:

J. Andy Dickey, PE (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY18 Project Budget: \$425,533 Total Project Budget: \$497,829

Project Status		April 2018	
Project Phase	% Completion	Completion Date	