



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

PD Facility Renovation

FY21 CIP Update



KEY FEATURES:

Consultant: Gabor Lorant Architects, Inc.

Contractor: TBD

Construction Challenges:

- Remodel with minimal disruption to Police Department function
- Meet the police department's needs and create a functional and efficient floor plan.

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY21 Project Budget: \$677,171

Total Project Budget: \$1,237,554

The Police Department has determined the need to efficiently remodel underutilized floor space. Based on an assessment of the facility needs of the Police Department, this project includes a remodeling a portion of the existing station, and adding new floor space along the southeast side of the building.

Status: Gabor Lorant Architects are moving forward with phase 1 of design which will encompass a complete renovation of the locker rooms, meeting area, interview room, and office space expansion into the courtyard between the police station and the council chamber building.

Gabor Lorant Architects provided the 65% complete plan set for city review and comments. During review some issues with overall city facility needs were identified. Once these issues are resolved, the 95% plan production will resume.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

April 2021

Project Phase	% Completion	Completion Date
Design	65%	FY21
Construction	0%	FY22