

City of Sedona Public Works Department

102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348

Stormwater Master Plan Update

FY21 CIP Update





In FY20, we began an update of the 2005 Stormwater Master Plan (Phase I). Phase 1 of the Stormwater Master Plan Update (SWMPU) included looking at facility improvements and priorities. This also accounted for the infrastructure completed since the 2005 Plan was complete and included a robust public outreach to identify new problem areas.

During FY21, we will continue to update the Master Plan (Phase II) to include hydrology and the study of existing conditions in problem areas. The estimated costs of potential improvements will be determined as well. Final priorities will be determined.

In FY22, we will complete the SWMPU (Phase III) to include remapping of the local (non-FEMA) floodplains reduced by previous storm drainage improvement projects.

The City had an IGA with the Yavapai County Flood Control District, in which the District covered \$70,000 of the Phase I consultant cost during FY20.

<u>Status</u>: Phase I of this SWMPU was budgeted in FY20 and is complete. Phase II is budgeted in FY21, and Phase III is budgeted in FY22. JE Fuller, Inc. was selected as our consultant through a qualifications-based selection process to perform all three of the phases for this SWMPU. During Phase 1, they used BetaPr out of Flagstaff as a subconsultant for the public outreach effort. There was an Open House on 1/16/20. The Phase II services contract with JE Fuller is in the amount of \$99,988.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

KEY FEATURES:

Consultant: JE Fuller, Inc.,

Contractor: N/A

Timing:

Phase II: FY 2020 Phase III: FY 2021 Phase III: FY 2022

Construction Challenges

N/A

Project Manager:

David Peck, EIT (928) 204-7108 DPeck@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE (928) 203-5039 ADickey@SedonaAZ.gov

FY21 Project Budget: \$100,000 **Total Project Budget:** \$400,000

Project Status April 2021 Project Phase % Completion Completion Date

SWMP Update – Phase I100%FY20SWMP Update – Phase II90%FY21SWMP Update – Phase III0%FY22