



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 5B – Forest Road Connection

FY21 CIP Update



KEY FEATURES:

Consultant: Kimley-Horn and Associates (KHA)

Contractor: TBD

Timing: December 2017 – FY 2021

Construction Challenges:

- Extremely steep slopes
- Existing property impacts
- Land acquisition

Project Manager:

Robert Welch, PE
 (928) 203-5059
BWelch@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY20 Project Budget: \$1,205,800
Total Project Budget: \$3,144,900

This project is a result of the Transportation Master Plan. It was identified by Council as a high priority project. The connection provides an alternative transportation corridor for residents living in the Uptown area, when traveling to and from West Sedona. Land acquisition will be necessary to make this a public connection. A final Feasibility/Concept Design for Forest Road Connection identified two alignment options. Staff received direction from City Council to pursue Alignment Option 1, which extends Forest Road westerly and then southerly to connect with SR 89A approximately 300 feet west of the Brewer Road roundabout.

Status: Design of the project has been completed to the 95% progress stage. Design coordination with ADOT and utility agencies is continuing. The consultant completed additional below the surface utility explorations in February to more precisely identify the location of existing utilities and ascertain conflicts with the proposed new construction. Right-of way and easement acquisitions are in process. 100% design plans are anticipated by end of May.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

April 2021

Project Phase	% Completion	Completion Date
Design	95%	June 2021
Construction	0%	Summer 2022