



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

Shelby Drive Roadway Improvements

FY21 CIP Update



KEY FEATURES:

Consultant: Kimley-Horn and Associates, Inc. (Design)
 Shephard Wesnitzer, Inc. (Survey)
Contractor: Eagle Mountain Construction

Construction Challenges:

- Minimal disturbance to businesses.
- Right-of-way dedication to the city of Sedona

Project Manager:
 Stephen Craver, PE
 (928) 203-5059
SCraver@SedonaAZ.gov

City Engineer:
 J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY21 Project Budget: \$1,610,660
Total Project Budget: \$1,800,875

This project is a result of the recommendations as laid out by the Sunset Live/Work Community Focus Area (CFA). The CFA identified the portion of Shelby Drive within the AAA Industrial Park subdivision as a key area for economic development and improvement. As this roadway is privately owned the roadway will need to be dedicated as public right-of-way for the project to succeed. If the roadway is dedicated to the public, it will be improved with new pavement, curbs, gutters, storm drain, and sidewalks, as well as bringing sewer service. The city received a grant from the State of Arizona for \$500,000 to put toward this project. Final revisions to the plat amendment were completed in early December. The city has now received approval ratifications from all affected property owners. The construction contract with Eagle Mountain Construction and plat amendment were approved by Council at the March 9, 2021 meeting.

Status: Notice to Proceed date was April 26, 2021. The contractor will begin with sewer installation at the west end of the project working east. This will require a full closure in the immediate work area only.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status		April 2021	
Project Phase	% Completion	Completion Date	
Design	100%	August 2020	
Construction	0%	October 2021	