



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

SR179 Sewer Main Upsize

FY21 CIP Update



KEY FEATURES:

Consultant: Sunrise Engineering, Inc.

Contractor: Kinney Construction, LLC

Timing: Spring 2019 – Summer 2021

Construction Challenges:

- Potential by-pass operations
- Maintaining sewer service in the area
- Construction traffic control

Project Manager:

Roxanne Holland, PE
 (928) 203-5069

RHolland@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY21 Project Budget: \$700,000

Total Project Budget: \$2,053,148

The 2017 Wastewater Master Plan Update included an evaluation of collection system capacity using sewer modeling. The 8-inch sewer main that runs along SR179 between Highland Road and Copper Cliffs Drive showed minor surcharging and insufficient capacity. The project will increase the size of the sewer pipe to 12-inch, which will allow for sufficient capacity through system buildout flow conditions. The project will also replace a deteriorated 12-inch sewer line running under the pedestrian bridge at Tlaquepaque with new pipe.

Status: Phase 1 of the project, which consisted of work being done in SR179 between Copper Cliffs Drive and the Schnebly Hill Road roundabout, is complete. Phase 2 will replace the sewer main within the Schnebly Hill Road roundabout and under the pedestrian bridge crossing at Oak Creek. Phase 2 construction is anticipated to begin in July 2021

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

April 2021

Project Phase	% Completion	Completion Date
Design	100%	Winter 2019/2020
Construction	80%	2021