



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**PD Shooting Range Improvements Phase II**

**FY21 CIP Update**



**KEY FEATURES:**

**Consultant:** In-House,

Mountain High Engineering

**Contractor:** Caruso Construction, Inc

**Construction Challenges:**

- Shipping delays due to Covid19
- Expiration of Arc Flash labels

**Project Manager:**

Hanako Ueda, EIT  
 (928) 203-5024

[HUeda@SedonaAZ.gov](mailto:HUeda@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY20 Project Budget:** \$164,954

**Total Project Budget:** \$189,506.75

The Police Department has determined the need for a more functional shooting range facility. The shooting range will see improvements to restroom facilities, storage, and an additional briefing/presentation room. This phase will construct a non-potable water well, provide water and sewer service to the modular classroom, upgrade site lighting and associated electrical equipment.

**Status:** All construction for sewer, electric and water is complete, and updated arc flash labels have been applied. The modular classroom is ready for occupancy pending final inspections by State and County personnel.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**May 2021**

Project Phase	% Completion	Completion Date
Design	100%	June 2019
Construction	99%	Summer 2021