



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**SR179 Sewer Main Upsize**

**FY21 CIP Update**



**KEY FEATURES:**

**Consultant:** Sunrise Engineering, Inc.

**Contractor:** TBD

**Timing:** Spring 2019 – Fall 2021

**Construction Challenges:**

- Potential by-pass operations
- Maintaining sewer service in the area
- Construction traffic control

**Project Manager:**

Roxanne Holland, PE  
 (928) 203-5069

[RHolland@SedonaAZ.gov](mailto:RHolland@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY21 Project Budget:** \$700,000

**Total Project Budget:** \$2,053,148

The 2017 Wastewater Master Plan Update included an evaluation of collection system capacity using sewer modeling. The 8-inch sewer main that runs along SR179 between Highland Road and Copper Cliffs Drive showed minor surcharging and insufficient capacity. The project will increase the size of the sewer pipe to 12-inch, which will allow for sufficient capacity through system buildout flow conditions. The project will also replace a deteriorated 12-inch sewer line running under the pedestrian bridge at Tlaquepaque with new pipe.

**Status:** Phase 1 of the project, which consisted of work being done in SR179 between Copper Cliffs Drive and the Schnebly Hill Road roundabout, is complete. Phase 2 will replace the sewer main within the Schnebly Hill Road roundabout and under the pedestrian bridge crossing at Oak Creek. Phase 2 construction is anticipated to begin in late summer 2021.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**June 2021**

Project Phase	% Completion	Completion Date
Design	100%	Winter 2019/2020
Construction	80%	2021