



**Sedona in Motion 5C – Los Abrigados to Brewer Connection**

**FY22 CIP Update**



**KEY FEATURES:**

**Consultant:** Shephard-Wesnitzer (SWI)

**Contractor:** TBD

**Timing:** October 2020 – FY 22

**Construction Challenges:**

- 

**Project Manager:**

Stephen Craver, PE  
 (928) 203-5059

[SCraver@SedonaAZ.gov](mailto:SCraver@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY22 Project Budget:** \$150,000

**Total Project Budget:** \$163,050

This project is a result of the Transportation Master Plan. It will provide a connection from Los Abrigados through the City owned Ranger Station property to Brewer Road. It provides a similar benefit as SIM-5A as it will further reduce the number of vehicles needing to make a U-turn at the Schnebly Hill roundabout, which will reduce congestion and improve travel time for northbound SR 179.

**Status:** Design for this project began in October 2020. 90% plans have been completed and are under review by staff. Prior to finalizing design, the concept was presented to the Historic Preservation Commission on May 10, and the Planning and Zoning Commission on June 1. Both approved an amendment to the Ranger Station Park Master Plan which will now remove the pickleball courts. Staff anticipates advertising for construction in September.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**July 2021**

Project Phase	% Completion	Completion Date
Design	90%	August 2021
Construction	0%	February 2022