



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

PD Shooting Range Improvements Phase II

FY22 CIP Update



KEY FEATURES:

Consultant: In-House,

Mountain High Engineering

Contractor: Caruso Construction, Inc

Construction Challenges:

- Difficulty communicating with Arizona Department of Housing
- Shipping delays due to Covid19
- Expiration of Arc Flash labels

Project Manager:

Hanako Ueda, EIT

(928) 203-5024

HUeda@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE

(928) 203-5039

ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$0

Total Project Budget: \$189,507

The Police Department has determined the need for a more functional shooting range facility. The shooting range will see improvements to restroom facilities, storage, and an additional briefing/presentation room. This phase will construct a non-potable water well, provide water and sewer service to the modular classroom, upgrade site lighting and associated electrical equipment.

Status: All construction for sewer, electric and water is complete, and updated arc flash labels have been applied. The modular classroom is ready for occupancy pending final inspections by State personnel.

For a copy of this update, or updates for other projects, visit the projects website at:

www.sedonaaz.gov/CIP.

Project Status

September 2021

Project Phase	% Completion	Completion Date
Design	100%	June 2019
Construction	99%	Summer 2021