



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

SR179 Sewer Main Upsize

FY22 CIP Update



KEY FEATURES:

Consultant: Sunrise Engineering, Inc.

Contractor: TBD

Timing: Spring 2019 – Fall 2021

Construction Challenges:

- Potential by-pass operations
- Maintaining sewer service in the area
- Construction traffic control

Project Manager:

Roxanne Holland, PE
 (928) 203-5069

RHolland@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$ 518,500

Total Project Budget: \$2,289,748

The 2017 Wastewater Master Plan Update included an evaluation of collection system capacity using sewer modeling. The 8-inch sewer main that runs along SR179 between Highland Road and Copper Cliffs Drive showed minor surcharging and insufficient capacity. The project will increase the size of the sewer pipe to 12-inch, which will allow for sufficient capacity through system buildout flow conditions. The project will also replace a deteriorated 12-inch sewer line running under the pedestrian bridge at Tlaquepaque with new pipe.

Status: Phase 1 of the project, which consisted of work being done in SR179 between Copper Cliffs Drive and the Schnebly Hill Road roundabout, is complete. Phase 2 will replace the sewer main within the Schnebly Hill Road roundabout and under the pedestrian bridge crossing at Oak Creek. The project is currently out to bid, with bids due October 25, 2021.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

September 2021

Project Phase	% Completion	Completion Date
Design	100%	Winter 2019/2020
Construction	80%	Winter 2021/2022