



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348



**Sedona in Motion 5A – Portal-Ranger-Brewer Connection**

**FY22 CIP Update**



**KEY FEATURES:**

**Consultant:** Shephard-Wesnitzer (SWI)

**Contractor:** TBD

**Timing:** June 2018 – FY 23

**Construction Challenges:**

- Land acquisition
- Maintenance of parking / traffic
- Proximity to Soldier Wash

**Project Manager:**

Stephen Craver, PE  
 (928) 203-5059

[SCraver@SedonaAZ.gov](mailto:SCraver@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY22 Project Budget:** \$625,000

**Total Project Budget:** \$661,799

This project is a result of the Transportation Master Plan. It was identified by Council as a high priority project. The project considers directing exiting vehicles on to Ranger Road and/or Brewer Road during high peak tourist seasons, and during special events. This will greatly reduce the number of vehicles needing to make a U-turn at the Schnebly Hill roundabout, which will reduce congestion and improve travel time for northbound SR 179. Land acquisition may be necessary to make this a public connection.

**Status:** Staff has collaborated with Tlaquepaque to identify changes to the Portal Lane parking lot that will improve flow and capacity. The design optimizes movements within the parking lot and includes a shared-use path, while protecting mature trees. Numerous concerns have been raised about the potential connection to Ranger Road, so staff are now discussing the possibility of connecting over Soldier Wash to Brewer Road. This revised connection will likely be combined with a project that will look to improve the Ranger/Brewer intersection. Design for that project is expected to begin in December 2021.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**November 2021**

Project Phase	% Completion	Completion Date
Design	25%	June 2022
Construction	0%	TBD