


# City of Sedona Public Works Department

102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348



# Sedona in Motion 4C – Pedestrian Crossing at Oak Creek

**FY22 CIP Update** 



This project is one of the transportation projects identified in the Transportation Master Plan and by Council as a priority. The project proposes construction of a pedestrian bridge, tunnel, or other pedestrian crossing of State Route 179 between Oak Creek and SR 89A. A Feasibility Study was recently completed for the crossing which identified alternatives and provided a recommendation for a crossing type.

Status: Revised 90% progress plans incorporating at-grade crossing modifications were recently completed by the consultant. These revised plans have been reviewed by both City staff and ADOT and returned to the Engineer with comments for consideration. Completion of final design is anticipated by the end of January 2022. At that time one final review will be made for any needed modifications to the plans and specifications before releasing a construction bid advertisement of the project.

The overall schedule for completion of design and permitting has been modified to 14 months. Construction of the project is anticipated to take 9 months. Staff and the Engineer (WSP) will be coordinating the design and construction with the State (ADOT) and Federal agencies, as well as local stakeholders.

For a copy of this update, or updates for other projects, visit the projects website at: <a href="https://www.sedonaaz.gov/CIP.">www.sedonaaz.gov/CIP.</a>

## **KEY FEATURES:**

**Consultant:** JE Fuller/WSP

Contractor: TBD

**Timing**: FY 2018 - FY 2024

#### **Construction Challenges:**

Heavy vehicular and pedestrian traffic

Tight Construction Area

Land acquisition

Potential for restricted work hours

Floodplain

Property impacts

Utility impacts

## Project Manager:

Robert Welch, PE (928) 203-5120

BWelch@SedonaAZ.gov

#### City Engineer:

J. Andy Dickey, PE (928) 203-5039

<u>ADickey@SedonaAZ.gov</u>

**FY22 Project Budget:** \$1,347,000 **Total Project Budget:** \$2,223,000

Project Status		December 2021
Project Phase	% Completion	Completion Date

Design 90% February 2022 Construction 0% Summer/Fall 2022