



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 4D – Y Roundabout Modernization

FY22 CIP Update



KEY FEATURES:

Consultant: ADOT In-House Design

Contractor: TBD

Timing: July 2018 – FY 22

Construction Challenges:

- Potential land acquisition
- Maintenance of traffic/access
- Maintaining available parking

Project Manager:

Stephen Craver, PE
 (928) 203-5059
SCraver@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$0
Total Project Budget: \$702,708

This project is a result of the Transportation Master Plan. ADOT will be the lead jurisdiction on the project but the City will contribute 50% of the overall funding. ADOT Northcentral district was awarded competitive district minor project funding. The project originally consisted of dedicated right turn lanes toward southbound SR 179, and toward Uptown, at the “Y” roundabout. A trial for the northbound improvements was in place for 5 months, starting in mid-May 2020, to test its effectiveness. After a thorough analysis of the data, the ADOT project team and City staff did not see enough of a benefit from the dedicated right-turn lane test and the slip lane modeling, to continue moving forward with the project as previously scoped. As a result, the proposal to put a slip lane from SR 89A from West Sedona to southbound SR 179 through the ADOT property will not be pursued, no lanes will be added or changed, and there will be no encroachment on private property. Modernization enhancements to the roundabout and adjacent roadway including signing, striping, ramps, and minor pavement rehabilitation to improve the safety and efficiency of the roundabout operations, were completed in October 2021.

Status: Temporary striping was applied in October 2021, and final striping will be completed starting the night of May 23, 2022.

For updates on this project visit the ADOT project page [here](#).

Project Status

April 2022

Project Phase	% Completion	Completion Date
Design	100%	May 2021
Construction	95%	May 2022