




City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 5C – Los Abridados to Brewer Connection

FY22 CIP Update



KEY FEATURES:

Consultant: Shephard-Wesnitzer (SWI)

Contractor: Standard Construction Company (SCC)

Timing: October 2020 – FY 22

Construction Challenges:

Project Manager:

Kurtis Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$150,000

Total Project Budget: \$163,050

This project is a result of the Transportation Master Plan. It will provide a connection from Los Abridados through the City owned Ranger Station property to Brewer Road. It provides a similar benefit as SIM-5A as it will further reduce the number of vehicles needing to make a U-turn at the Schnebly Hill roundabout, which will reduce congestion and improve travel time for northbound and southbound SR 179. Design for this project began in October 2020 and was completed in August 2021. Prior to finalizing design, the concept was presented to the Historic Preservation Commission on May 10, and the Planning and Zoning Commission on June 1. Both approved an amendment to the Ranger Station Park Master Plan which will now remove the pickleball courts. Staff coordinated with Los Abridados to formalize their committed cost share of 50% of construction, up to \$75K. The cost-share agreement was approved by Council in February.

Status: Bids were received in March 2022. Standard Construction Company was the low bidder. A construction contract with SCC was approved by Council at the April 12 meeting and start of construction will occur on May 2.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

June 2022

Project Phase	% Completion	Completion Date
Design	100%	August 2021
Construction	0%	June 2022