



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 11H – Chapel SUP

FY22 CIP Update



KEY FEATURES:

Consultant: Southwest Environmental Consultants, Inc.

Contractor: Pima Paving Inc.

Timing: January 2022 – FY 2023

Construction Challenges:

- Residential Access
- Developing connections within the existing Right of Way
- Maintenance of Traffic
- Visitor Parking Demands for Trailhead Access

Project Manager:

John Hoffman
 (928) 203-5124
JHoffman@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$767,000

Total Project Budget: \$806,900

This Project is recommended in the Transportation Master Plan as a part of the SIM 11 strategy. Walkability/bikeability has been identified by Council and community surveys as a high priority. Priority areas are being identified through the trails and pathways master plan update, this effort is referred to as GO Sedona, for further information see the project website located here: www.sedonaaz.gov/GO. The urban trail network developed through these efforts is referred to as the Sedona Trails & Pathways System (ST&PS). This Chapel Road Shared Use Path (SUP) is in one of the high priority areas. This project will include 2830 feet of an 8 to 10 foot wide shared use, Sedona red concrete path. This will provide trail access from State Route 179 to the existing Mystic Trailhead and Fox Road. **Status:** Construction of the SUP is in progress. Grading and shaping for concrete pathway has begun. Concrete masonry wall is complete and drainage basins are installed. For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

June 2022

Project Phase	% Completion	Completion Date
Design Parking Lot	5%	June 2022
Construction of SUP	25%	July, 2022