

# City of Sedona **Public Works Department**

102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348

# **WW-09 - WWRP Treatment Process Upgrades**

FY23 CIP Update



A study of process capacity for the WWRP A+ Upgrades in 2012 showed there were several processes at the wastewater treatment plant (WWRP) that were limited in capacity. Capacity has already been added to the aeration basin blowers, secondary clarifier, sludge digester, and tertiary filters. This project will be a multi-phase project to bring additional capacity to UV disinfection and the sludge digester.

Status: Sunrise Engineering has completed a draft Design Concept Report that will looks at the feasibility of several options in adding capacity to the UV disinfection process. Staff is currently reviewing that plan which will be finalized prior to design starting in spring 2023. Construction for the upgrades is scheduled to begin in Fiscal Year 2024.

> Design Construction

# **KEY FEATURES:**

**Consultant:** Sunrise Engineering

**Contractor:** TBD Timing: FY23 – FY26

#### **Construction Challenges:**

Maintaining plant operations

## Project Manager:

Roxanne Holland, PE (928) 203-5069 RHolland@SedonaAZ.gov

### **City Engineer:**

J. Andy Dickey, PE (928) 203-5039 ADickey@SedonaAZ.gov

**5 FY23 Project Budget:** \$60,000 Total Project Budget: \$2,930,000

FY 2024

Project Status		February 2023
Project Phase	% Completion	Completion Date
Design	0%	June 2023

0%