



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-14 - WWRP Area 4 Valve Vault Upgrade

FY23 CIP Update



KEY FEATURES:

Consultant: TBD

Contractor: TBD

Timing: FY23

Construction Challenges:

- Maintaining operation of area 4 pump station
- Isolation of water from reservoir

Project Manager:

Roxanne Holland, PE

(928) 203-5069

RHolland@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE

(928) 203-5039

ADickey@SedonaAZ.gov

\$ FY23 Project Budget: \$115,000

Total Project Budget: \$115,000

Water level in the area 4 irrigation pump station is controlled by a custom fabricated motor operated slide gate that was originally installed in the 1990s. The slide gate has worn to a point that it will not close completely, resulting in water continually flowing into the overflow when pumps are not operating. If the slide gate is stuck in the open position, an offsite discharge would result in a permit violation and potential for flooding of downstream properties along Forest Service Road 525 exist. This project will replace the existing slide gate that provides level control to the area 4 pump station with a motor operated valve.

Status: Staff is in the process of procuring electrical design to develop necessary plans for electrical modifications required as part of this project. Construction will be delayed until fiscal year 2024.

Project Status

February 2023

Project Phase	% Completion	Completion Date
Design	0%	Spring 2023
Construction	0%	Fall/Winter 2023