



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**WW-14 - WWRP Area 4 Valve Vault Upgrade**

**FY24 CIP Update**



**KEY FEATURES:**

**Consultant:** TBD

**Contractor:** TBD

**Timing:** FY24

**Construction Challenges:**

- Maintaining operation of area 4 pump station
- Isolation of water from reservoir

**Project Manager:**

Roxanne Holland, PE

(928) 203-5069

[RHolland@SedonaAZ.gov](mailto:RHolland@SedonaAZ.gov)

**City Engineer:**

Kurtis Harris, PE

(928) 203-5059

[KHarris@SedonaAZ.gov](mailto:KHarris@SedonaAZ.gov)

**\$ FY24 Project Budget:** \$140,000

**Total Project Budget:** \$140,000

Water level in the area 4 irrigation pump station is controlled by a custom fabricated motor operated slide gate that was originally installed in the 1990s. The slide gate has worn to a point that it will not close completely, resulting in water continually flowing into the overflow when pumps are not operating. If the slide gate is stuck in the open position, an offsite discharge would result in a permit violation and potential for flooding of downstream properties along Forest Service Road 525 exist. This project will replace the existing slide gate that provides level control to the area 4 pump station with a motor operated valve.

**Status:** Staff is meeting with a consultant in September 2023 to begin the design phase contracting process. It is anticipated that design will be complete in late fall of 2023 with construction starting in early 2024.

**Project Status**

**September 2023**

Project Phase	% Completion	Completion Date
Design	0%	Fall 2023
Construction	0%	Spring 2024