



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-16 - WWRP Secondary Clarifier Rehabilitation

FY24 CIP Update



KEY FEATURES:

Consultant: In-house

Contractor: TBD

Timing: FY24-25

Construction Challenges:

- Coating repairs
- Long-lead items

Project Manager:

Roxanne Holland, PE
 (928) 203-5069

RHolland@SedonaAZ.gov

City Engineer:

Kurtis Harris, PE
 (928) 203-5059

KHarris@SedonaAZ.gov

\$ FY24 Project Budget: \$155,000

Total Project Budget: \$465,000

This project will replace the existing original clarifier mechanisms with new mechanisms consisting of a new drive system, skimmer arm, counterbalancing arm, suction header, and weir washer. It will also repair any damage to the clarifier coating that as occurred from off-balance mechanisms.

Status: Staff is developing project specifications ahead of obtaining bids to complete the work. It is anticipated that the project will be advertised for bid in late fall 2023, with construction beginning in early 2024.

Project Status **November 2023**

Project Phase	% Completion	Completion Date
Design	0%	Fall 2023
Construction	0%	Spring 2024