


# City of Sedona Public Works Department

102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348



## ST-08 - Forest-Ranger-SR 89A Intersection Improvements

**FY24 CIP Update** 



The City of Sedona's 2018 Transportation Master Plan identifies the <u>Forest/Ranger/SR89a Intersection Improvement</u> project as a key strategy to address the traffic congestion and improve overall regional connectivity. This project will reduce congestion during peak traffic from SR179 to 'Y' SR89a to Uptown Sedona (and further on to Flagstaff). This project will alleviate congestion, improve emergency access, promote multimodal travel and bus lane to HUB Exchange (working name), provide tourism management (by managing traffic congestion), improve workforce access to employment, and support local business sustainability.

Status: Kimley-Horn study recommends an Urban Double Lane Roundabout to connect with the Brewer roundabout that will improve overall safety and efficiency. Brewer Roundabout will be modified by restricting left urning movements. Traffic modeling quantified expected congestion relief benefits from these and other downstream improvements for southbound SR 179 through the Schnebly Hill roundabout. Design cost approval is to go to council this summer. Design has progressed to 30% completion, and ready to approach ADOT for further discussion.

## **KEY FEATURES:**

**Consultant:** Kimley-Horn

Contractor: TBD

Timing: FY22 - FY25

## **Construction Challenges**:

- ADOT Right of Way
- Adjacent grades
- FEMA floodplain associated with Soldier Wash transecting project
- Relocation of overhead power line to underground conduit
- Public access to Brewer Road
- Accommodating traffic

#### **Project Manager:**

Kurtis Harris, PE (928) 203-5059

<u>KHarris@SedonaAZ.gov</u>

#### City Engineer:

Kurtis Harris, PE (928) 203-5059 KHarris@SedonaAZ.gov

**<u>FY24 Project Budget:</u>** \$280,000 <u>Total Project Budget:</u> \$5,22,200

Project Status		January 2024	
Project Phase	% Completion	Completion Date	
Design	30%	July 2024	
Construction	0%	FY2025	