



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

SD-12 - Schnebly & Grove Drainage Improvements

FY24 CIP Update



KEY FEATURES:

Consultant: JE Fuller
Contractor: Asphalt Paving & Supply Inc.
Timing: FY23 Design; FY24 Construction
Construction Challenges:
 Limited right-of-way
 Maintain traffic flow
 Accommodate increased runoff due to build-out in the area

Project Manager:
 Hanako Ueda, CFM
 (928) 203-5024
HUedas@SedonaAZ.gov

City Engineer:
 Kurt Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY24 Project Budget: \$313,100
Total Project Budget: \$626,200

Residents requested that the City review options to help alleviate drainage concerns in this area. Substantial flooding occurs in the area during monsoons. Infrastructure is well under capacity now that this area is built out.

Development of plans, specifications, and cost estimate to intercept and direct flows down Schnebly Road into existing infrastructure. This is a project created from the outreach to residents through the Stormwater Master Plan Update.

Consultant, JE Fuller, was awarded the contract and completed 100% designs. Asphalt Paving & Supply Inc. was awarded the construction contract and is substantially complete and under budget.

Project Status **May 2024**

Project Phase	% Completion	Completion Date
Design	100%	December 2023
Construction	100%	June 2024