



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-09 - WWRP Treatment Process Upgrades

FY25 CIP Update



KEY FEATURES:

- Consultant:** Sunrise Engineering
- Contractor:** KEAR Civil Corporation
- Timing:** FY23 – FY28
- Construction Challenges:**
 - Maintaining plant operations

Project Manager:
 Roxanne Holland, PE
 (928) 203-5069
RHolland@SedonaAZ.gov

City Engineer:
 Kurtis Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY25 Project Budget: \$3,515,500

A study of process capacity for the WWRP A+ Upgrades in 2012 showed there were several processes at the wastewater treatment plant (WWRP) that were limited in capacity. Capacity has already been added to the aeration basin blowers, secondary clarifier, sludge digester, and tertiary filters. This project will be a multi-phase project to bring additional capacity to UV disinfection and the sludge digester.

Status: Design is 90% complete. Statements of Qualifications for the Construction Manager at Risk (CMAR) were received and evaluation, with KEAR Civil Corporation as the selected CMAR Contractor. Design is anticipated to be complete in September 2024, with permitting at the Arizona Department of Environmental Quality immediately following final design. A CMAR construction phase services contract with KEAR is anticipated to go to City Council for approval in October 2024 and construction is anticipated to begin in March 2025.

PROJECT STATUS

JULY FY25

Project Phase	% Completion	Completion Date
Design	90%	September 2024
Construction	0%	FY 2026