



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**WW-16 - WWRP Secondary Clarifier Rehabilitation**

**FY25 CIP Update**



**KEY FEATURES:**

**Consultant:** In-house

**Contractor:** TBD

**Timing:** FY24-25

**Construction Challenges:**

- Coating repairs
- Long-lead items

**Project Manager:**

Roxanne Holland, PE  
 (928) 203-5069

[RHolland@SedonaAZ.gov](mailto:RHolland@SedonaAZ.gov)

**City Engineer:**

Kurtis Harris, PE  
 (928) 203-5059

[KHarris@SedonaAZ.gov](mailto:KHarris@SedonaAZ.gov)

**\$ FY25 Project Budget:** \$310,000

This project will replace the existing original clarifier mechanisms with new mechanisms consisting of a new drive system, skimmer arm, counterbalancing arm, suction header, and weir washer. It will also repair any damage to the clarifier coating that as occurred from off-balance mechanisms.

**Status:** Long lead times for clarifier mechanism equipment have resulted in a delay for this project. The project was originally planned for clarifier 1 rehab to occur in FY24 and clarifier 2 rehab to occur in FY25. However because of the longer than expected lead times, the clarifier rehabs will now both be done in FY25. It's expected that procurement of the equipment will occur in fall 2024 with construction beginning in early 2025.

**PROJECT STATUS** **SEPTEMBER FY25**

Project Phase	% Completion	Completion Date
Design	100%	Summer 2024
Construction	0%	Winter 2025