



**Sedona in Motion – Forest Road Connection**

**FY18 CIP Update**



**KEY FEATURES:**

**Consultant:** Southwestern Environmental Consultants (SEC)

**Contractor:** TBD

**Timing:** December 2017 – FY 19

**Construction Challenges:**

- Extremely steep slopes
- Land acquisition

**Project Manager:**

Stephen Craver, PE  
 (928) 203-5059  
[SCraver@SedonaAZ.gov](mailto:SCraver@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY18 Project Budget:** \$520,000  
**Total Project Budget:** \$1,320,000

This project is a result of the Transportation Master Plan. It was identified by Council as a high priority project. The connection will allow for residents who live in the Uptown area, to avoid SR 89A and the “Y” when traveling to and from West Sedona. Land acquisition will be necessary in order to make this a public connection.

**Status:** Feasibility/Concept design is in progress by Southwestern Environmental Consultants, Inc. (SEC) to identify the preferred alignment of the connection. It is currently anticipated that the feasibility study will be completed by May 2018. Following completion of the Feasibility Study staff anticipates moving forward with a solicitation for design services and completing the project design by early calendar year 2019.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**January 2018**

Project Phase	% Completion	Completion Date
Design	5%	December 2018
Construction	0%	TBD