



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WWRP Bar Screen & Headworks Replacement

FY18 CIP Update



KEY FEATURES:

Consultant: Sunrise Engineering, Inc.
Contractor: Fann Environmental, LLC

Construction Challenges:

- Treatment Plant must remain operational during construction

Project Manager:
 Roxanne Holland, PE
 (928) 203-5069
RHolland@SedonaAZ.gov

City Engineer:
 J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY18 Project Budget: \$716,775
Total Project Budget: \$935,000

The WWRP Bar Screen & Headworks Replacement Project will replace two existing bar screens with new bar screens. The bar screens are a vital part of wastewater treatment which remove solids at the start of the treatment process.

Status: The project was advertised for bid in September 2017 and City Council approved a construction contract with Fann Environmental, LLC at the September 26, 2017 City Council meeting. Notice to proceed was issued on October 9, 2017. The project will take 250 days to complete because of long lead times for production of the bar screen equipment.

Equipment is currently being manufactured and is expected to be delivered in April 2018. Physical construction at the WWRP will begin in spring 2018.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status **March 2018**

Project Phase	% Completion	Completion Date
Design	100%	December 2016
Construction	15%	June 2018