





- More than 3,800 engaged via survey responses, public meetings, open houses, and news coverage between spring 2016 and now.
- 1500 subscribers to SIM email update list
- 311 individual user responses on Wikimapping tool for SIM-11 July 2019
- 1100 people reached with Facebook post about Jordan roundabout construction September 2019
- 2284 recipients of transit e-news October 2019
- 180 letters sent to residents north of the Schnebly Road extension –
 October 2019
- Over 25 Monday Morning Meetups for SIM-1



SIM-3 Parking & Wayfinding


Gateway signs

- Part of the wayfinding sign package
- Public input via:
 - Community-wide, online survey: 365 responses
 - Two focus groups
- Feedback included:
 - Natural elements or rock and stone
 - Natural colors
 - Open to other taglines
 - Charming, artistic, indicative of Sedona
- The top three-ranked designs were reworked







Design one – v1




Design one – v2




Design one - v3





Design two





Design three














Is there a design, or an element of one design that can be applied to another, that is preferred?


SIM-1 Uptown Roadway Improvements

SEDONA IN MOTION

- Construction began June 3, 2019
 - Anticipated duration of approximately 12 months
- On schedule
 - Spring
- Current work hours 6:30A 4:30P,
 Monday Friday (accelerated)







SIM-1 Uptown Roadway Improvements

SEDONA IN MOTION


- Video
- Main disruptive work complete by March 2020
- Between March and June







SIM-4 SR 179 Improvements






- IGA with ADOT approved by State Board in May 2019
- ADOT In-house design is underway
 - Alternatives analysis to minimize parking/ access impacts
 - Modeling complete
- Scoping memo by end of February
- Construction start June 21



SIM-4 SR 179 Improvements






- JE Fuller / WSP completed feasibility report of pedestrian crossing
- Design contract with WSP approved in September 2019
- Meetings held with adjacent property owners in January
- Design at nearly 60%, complete in early FY 21
- Construction complete by end of FY 22



SIM-4 SR 179 Improvements







SIM-5 Forest Road Connection





- Option 1 with shared use path
- Design Contract with Kimley-Horn approved 10/22/19
- Working on refined alignment
- Ability to accommodate potential future roundabout
- Meeting with property owners in February





SIM-6 Neighborhood Connections



ON HOLD since 2018

 Council requested reevaluation focusing on neighborhoods with single points of ingress/egress


Next 6-12 months

1st step would be extensive outreach



SIM-8 Transit Service


- Final implementation plan was presented to Council in October 2019
- Will be brought back to Council in March 2020 to discuss financial plan for operations and funding options for the City's share of costs





















- Consultants under contract to provide construction plans for high priority areas
- High level of support for this strategy, GO Sedona workgroup established
 - Bike/ped master plan
 - Public meeting held 2/6










SEDONA IN MOTION





















SIM-12 Traveler Information





- Since December 2018 ADOT has been displaying travel-time info on I-17 for northbound and southbound travelers, now including small DMS's on SR 89A
- Potential for new DMS signs on I-17 proposed in ADOT's FY21 budget



SIM-12 Traveler Information





Installed interactive cameras





SEDONAAZ.GOV/SIMNEWS

