



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 12A, 12B – Traveler Information – Traffic Data & Video Services **FY22 CIP Update**



KEY FEATURES:

Consultant: Kimley-Horn (Travel Time) SEC, Inc. (camera installation)

Contractor: TBD

Timing: July 2018 – FY 20

Construction Challenges:

- Communications capabilities

Project Manager:

Stephen Craver, PE
 (928) 203-5059
SCraver@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$527,000

Total Project Budget: \$534,193

This project is a result of the Transportation Master Plan (TMP). It was identified by Council as a high priority project. This project consists of providing real-time information to travelers through a variety of methods.

Status: The travel time information signage as shown in the image above is being displayed by ADOT on overhead Digital Message Signs (DMS) on the I-17 corridor as of December 11, 2018. Current travel times for those signs can be viewed by visiting AZ511.gov. Staff is working with ADOT to ensure the messaging is accomplishing the goals of reducing travel times and congestion within the City. FY 22 budget contemplates the City contributing to an additional overhead DMS for southbound I-17 closer to SR 260. Staff met with ADOT in June to discuss possible location of a future sign and how to advance implementation. We are waiting for further information from ADOT. Cameras have been installed along SR 179 near Tlaquepaque and in Uptown. Staff is working with IT to allow residents and tourists to view current traffic conditions from these cameras. Staff is pursuing other locations for cameras such as Cook’s Hill and the Chapel area. The City is continuing to monitor ongoing travel time information to gauge congestion frequency/duration, and gauge benefits of completed projects. This data is also beneficial for informing when Traffic Control Assistants should be deployed in Uptown and at Tlaquepaque.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status **August 2021**

Project Phase	% Completion	Completion Date
Design	60%	TBD
Construction	0%	TBD