



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**WWRP Area 4 Valve Vault Upgrade**

**FY22 CIP Update**



**KEY FEATURES:**

**Consultant:** TBD

**Contractor:** TBD

**Timing:** Winter 2022

**Construction Challenges:**

- Maintaining operation of area 4 pump station
- Isolation of water from reservoir

**Project Manager:**

Roxanne Holland, PE

(928) 203-5069

[RHolland@SedonaAZ.gov](mailto:RHolland@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE

(928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY22 Project Budget:** \$65,000

**Total Project Budget:** \$65,000

Water level in the area 4 irrigation pump station is controlled by a custom fabricated motor operated slide gate that was originally installed in the 1990s. The slide gate has worn to a point that it will not close completely, resulting in water continually flowing into the overflow when pumps are not operating. If the slide gate is stuck in the open position, an offsite discharge would result in a permit violation and potential for flooding of downstream properties along Forest Service Road 525 exist. This project will replace the existing slide gate that provides level control to the area 4 pump station with a motor operated valve.

**Status:** A project planning meeting is scheduled in September 2021, after which design will commence. It is anticipated that the project will be constructed in spring 2022.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**August 2021**

Project Phase	% Completion	Completion Date
Design	0%	Winter 2021/2022
Construction	0%	Spring 2022