




**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**Major Lift Station Upgrades**

**FY22 CIP Update**



**KEY FEATURES:**

**Consultant:** Carollo Engineers, Inc.

**Contractor:** TBD

**Timing:** Spring 2021

**Construction Challenges:**

- Potential by-pass operations
- Maintaining operations of the lift stations

**Project Manager:**

Roxanne Holland, PE  
 (928) 203-5069

[RHolland@SedonaAZ.gov](mailto:RHolland@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY22 Project Budget:** \$1,102,000  
**Total Project Budget:** \$1,132,000

The Major Lift Station Upgrades project will make improvements at the three major lift stations; Brewer Rd., Carroll Canyon, and El Camino lift stations. Work will consist of upgrading obsolete controls, allowing for efficient and reliable automation. Additionally, coatings will be refreshed in the wet wells, and variable frequency drives, flow meters, and transfer switches will be replaced. Design of the upgrades will begin in Fiscal Year 2021, and construction is proposed in Fiscal Year 2022

**Status:** The design team has finished gathering and evaluating field data. Staff is reviewing the first draft of the Preliminary Design Report. The report makes recommendations for equipment replacement, and specific upgrades needed, based on field data. The report will serve as the basis for design moving forward.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status** **August 2021**

Project Phase	% Completion	Completion Date
Design	15%	Winter 2021
Construction	0%	Winter 2021/2022