



Sedona in Motion 5D – Brewer-Ranger Intersection

FY22 CIP Update



KEY FEATURES:

Consultant: Kimley-Horn

Contractor: TBD

Timing: January 2022 – June 2023

Construction Challenges:

- Adjacent driveways
- Limited footprint
- Proximity to Soldier Wash
- Public access to Brewer Road

Project Manager:

Stephen Craver, PE
 (928) 203-5059
SCraver@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$339,300
Total Project Budget: \$2,949,300

This project has been identified as a need for many years but is now being prioritized based on the necessity of transit to utilize the intersection for access to the proposed transit hub location. The image above is a concept of what a potential roundabout at the project location may look like, however the type of intersection has yet to be determined. The new intersection will include constructing a portion of a Ranger Road extension and will also look to accommodate the connection from Portal Lane to Brewer Road as part of SIM-5A.

Status: A design contract with Kimley-Horn was approved by Council on December 14, 2021. A project kick-off was held in early February. A public outreach meeting with Brewer Road residents and businesses is scheduled for April 5 from 5:00 – 7:00 PM at the new Parks and Recreation offices at 221 Brewer Road, formerly the school admin building.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

February 2022

Project Phase	% Completion	Completion Date
Design	5%	October 2022
Construction	0%	June 2023