



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WWRP Area 4 Valve Vault Upgrade

FY22 CIP Update



KEY FEATURES:

Consultant: TBD

Contractor: TBD

Timing: FY23

Construction Challenges:

- Maintaining operation of area 4 pump station
- Isolation of water from reservoir

Project Manager:

Roxanne Holland, PE

(928) 203-5069

RHolland@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE

(928) 203-5039

ADickey@SedonaAZ.gov

\$ FY22 Project Budget: \$65,000

Total Project Budget: \$65,000

Water level in the area 4 irrigation pump station is controlled by a custom fabricated motor operated slide gate that was originally installed in the 1990s. The slide gate has worn to a point that it will not close completely, resulting in water continually flowing into the overflow when pumps are not operating. If the slide gate is stuck in the open position, an offsite discharge would result in a permit violation and potential for flooding of downstream properties along Forest Service Road 525 exist. This project will replace the existing slide gate that provides level control to the area 4 pump station with a motor operated valve.

Status: Staff conducted a project planning meeting in October 2021 and will be bringing on a design consultant in March 2022. Construction has been delayed until FY23.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status **February 2022**

Project Phase	% Completion	Completion Date
Design	0%	Spring 2022
Construction	0%	FY23