



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**PR-05 - Shade Structures & Playground Improvements - Posse Grounds      FY23 CIP Update**



This project was recommended, in the 2012 Parks and Recreation Master Plan, to install shade structures and replace outdated playground equipment. The design for this project was completed in 2016 and updated in 2022. The new playground design will be inclusive by nature inviting children of all abilities to play together. The rubberized playground surface will be ADA accessible so as not to eliminate anyone (adult or child) from being able to use the park. Installing shade structures will increase the life of the playground by providing protection from inclement weather and sun, as well as providing the same protection to the users of the playground equipment. The new playground will feature slides, swings, climbing boards, catwalk, rope ladders, cyclone spinner, rubberized Flexground, and seven shade structures, two over the playground equipment and five over the bleachers on the adjacent sports field. Construction will begin on May 31, 2022. All playground equipment and shade structures have been installed. Sidewalks, curbing and storm water catch basin work in progress.

**KEY FEATURES:**

**Consultant:** SWI

**Contractor:** Play it Safe Playgrounds Inc.

**Timing:** FY 22-23

**Construction Challenges:**

- Construction work located in open park
- Utility relocation
- ADA compliance

**Project Manager:**

Larry Farhat  
 (928) 203-5120  
[lfarhat@SedonaAZ.gov](mailto:lfarhat@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY23 Project Budget:** \$102,990  
**Total Project Budget:** \$520,510

**Project Status August 2022**

Project Phase	% Completion	Completion Date
Design	100%	Spring 2022
Construction	75%	Fall 2022