



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348



**Sedona in Motion 11H – Chapel SUP**

**FY23 CIP Update**



**KEY FEATURES:**

**Consultant:** Southwest Environmental Consultants, Inc.

**Contractor:** Pima Paving Inc.

**Timing:** January 2022 – FY 2023

**Construction Challenges:**

- Residential Access
- Developing connections within the existing Right of Way
- Maintenance of Traffic
- Visitor Parking Demands for Trailhead Access

**Project Manager:**

Johnathan Hoffman  
 (928) 203-5124  
[JHoffman@SedonaAZ.gov](mailto:JHoffman@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY23 Project Budget:** \$700,000

**Total Project Budget:** \$1,552,000

This Project is recommended in the Transportation Master Plan as a part of the SIM 11 strategy. Walkability/bikeability has been identified by Council and community surveys as a high priority. Priority areas are being identified through the trails and pathways master plan update, this effort is referred to as GO Sedona, for further information see the project website located here: [www.sedonaaz.gov/GO](http://www.sedonaaz.gov/GO). The urban trail network developed through these efforts is referred to as the Sedona Trails & Pathways System (ST&PS). This Chapel Road Shared Use Path (SUP) is in one of the high priority areas. This project will include 2830 feet of an 8 to 10 foot wide shared use, Sedona red concrete path. This will provide trail access from State Route 179 to the existing Mystic Trailhead and Fox Road. **Status:** Concrete Path is 90% complete. Pavers across driveways are complete. Construction of the SUP will be complete and ready for public use by the end of September.

**Project Status**

**August 2022**

Project Phase	% Completion	Completion Date
Design Parking Lot	5%	June 2022
Construction of SUP	95%	August, 2022