




**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348



**Sedona in Motion 7 & 8 – Enhanced Transit Service**

**FY23 CIP Update**



**KEY FEATURES:**

**Consultant(s):** LSC Transportation Consultants, Inc., Kimbly Horn & Associates,

**Contractor(s):** MV Transportation Inc, TransLoc,

**Timing:** Jan 2020 – June 2030

**Construction Challenges:**

- Bus stop locations
- Park and ride lot locations
- Transit Maintenance & Operations Facility
- Transit / Mobility Hub
- Dedicated Transit Lane(s)

**Transit Administrator:**

Robert Weber  
 (928) 203-5086  
[RWeber@SedonaAZ.gov](mailto:RWeber@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY23 Project Budget:** \$1,356,900

This project consists of providing enhanced transit from the Village of Oak Creek, continuing north on SR 179 and SR 89A into Oak Creek Canyon. It includes periodic stops, park and ride lots, and trailhead service. Planning for the project includes representatives from City staff, ADOT, US Forest Service, AZ State Parks, Coconino County, Verde Lynx, Sedona Fire District, and the Sedona Chamber of Commerce. The first step will be implementation of Phase 1, which extends the core routes and includes a service to specific trailheads.

**Status:** The trailhead shuttle service began on March 24, 2022, providing service from two park & ride locations (Posse Grounds Park & 1294 SR-179) to Cathedral Rock, Dry Creek Vista, Little Horse, and Soldiers Pass trailheads. In June, Mescal Trailhead was added. Between March 24<sup>th</sup> and July 31<sup>st</sup> the trailhead shuttles logged 109,449 passenger boardings, which has exceeded ridership expectations. The launch of the planned Microtransit demand response service is postponed until at least the second quarter of 2023 due to on-going supply chain issues causing delays with the vehicle manufacturers. Preliminary site selection and environmental studies have begun for the construction of a transit maintenance and operations facility and the mobility hub. For additional information on any of these transit related projects, please visit:

[www.sedonaaz.gov/Transit](http://www.sedonaaz.gov/Transit) or [SedonaShuttle.com](http://SedonaShuttle.com)

**Project Status**

**August 2022**

Project Phase	% Completion	Completion Date
Design	100%	October 2019
Construction	0%	TBD